



RELEASE: **IMMEDIATE**
CONTACT: Dave Forster (757) 925-2583
After-Hours Emergency Number (757) 925-2584
Dave.Forster@VDOT.Virginia.gov

March 8, 2018

LOOK AHEAD: FIRST 90 DAYS OF CONSTRUCTION ON PHASE II

VIRGINIA BEACH – As construction begins on Phase II of the I-64/I-264 Interchange Improvements, expect to see activity over the next few months in the following areas. Lane closures, shoulder closures and/or flagging operations will be used to accomplish the following work as necessary:

- Exit 15A Ramp from I-264 to Newtown Road – Weekend and night work. Widening the ramp.
- Eastbound I-264 east of Newtown on the shoulder – Night work. Setting barrier and then beginning clearing and grubbing and Intelligent Transportation Systems work.
- Newtown Road between I-264 and Kempsville Road – Weekend and night work. Installing water and sanitary sewer items, storm drainage and then beginning drilled shafts for bridge B601 over Newtown Road.
- Greenwich Road from Newtown Road to Top Golf – Day and night work. Installing water and sanitary sewer items.
- Cleveland Street west of Clearfield Avenue to I-264 west – Day work. Start clearing and grubbing to B602 abutment B.
- Approaches to B-603 Flyover from Greenwich behind Top Golf on the south side of I-264 and on the north side of I-264 – Day work. Clearing and grubbing, installing ground improvement (wick drains, etc.).

NOTE: All areas will include installing temporary construction signs & entrances as well as erosion and sediment control items.

For more information on the improvements coming to the I-64/I-264 Interchange and the Newtown and Witchduck ramps, visit www.i64i264improvements.org.